

**DRAFT San Juan Island Solid Waste Transfer Station EIS**  
Preliminary Schedule

ID	Task Name	Duration	Start	Finish	Predecessors	2007												2008											
						May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	
1	EIS Scope Determination Document Preparation	100 days?	Fri 6/15/07	Thu 11/1/07		[Task bar: May to Oct 2007]																							
2	Web Page Development	67 days?	Thu 11/15/07	Fri 2/15/08		[Task bar: Nov 2007 to Feb 2008]																							
3	<b>Draft EIS Prep</b>	<b>190 days?</b>	<b>Fri 11/2/07</b>	<b>Thu 7/24/08</b>	1	[Summary bar: Nov 2007 to Jul 2008]																							
4	Preliminary Engineering Investigations and Design	16 wks?	Fri 11/2/07	Thu 2/21/08	1	[Task bar: Nov 2007 to Feb 2008]																							
5	Discipline Report Prep	16 wks?	Fri 11/2/07	Thu 2/21/08	1	[Task bar: Nov 2007 to Feb 2008]																							
6	SWAC Briefings	86 days?	Mon 2/18/08	Mon 6/16/08		[Task bar: Feb to Jun 2008]												2/18											
7	Council Briefings	86 days?	Tue 2/19/08	Tue 6/17/08		[Task bar: Feb to Jun 2008]												2/19											
8	Preliminary Draft EIS Prep	8 wks?	Fri 2/22/08	Thu 4/17/08	4	[Task bar: Feb to Apr 2008]																							
9	<b>Preliminary Draft Internal Comments</b>	<b>50 days</b>	<b>Fri 4/18/08</b>	<b>Thu 6/26/08</b>	8	[Task bar: Apr to Jun 2008]																							
10	Revise Draft EIS	4 wks?	Fri 6/27/08	Thu 7/24/08	9	[Task bar: Jun to Jul 2008]																							
11	Publish Draft EIS	1 day	Fri 7/25/08	Fri 7/25/08	10	[Milestone: 7/25]																							
12	Draft EIS Public and Agency Comment Period	45 days	Mon 7/28/08	Fri 9/26/08	11	[Task bar: Jul to Sep 2008]																							
13	Public Informational Meeting	1 day?	Wed 8/13/08	Wed 8/13/08		[Milestone: 8/13]																							
14	Draft EIS Public Hearing	1 day?	Wed 8/20/08	Wed 8/20/08	11FS+7 days	[Milestone: 8/20]																							
15																													
16	<b>Supplemental Alternatives Analysis</b>	<b>180 days</b>	<b>Fri 11/9/07</b>	<b>Thu 7/17/08</b>		[Summary bar: Nov 2007 to Jul 2008]																							
17	Useable Area, Ferry Access, Services Accomodation	90 days	Fri 11/9/07	Thu 3/13/08		[Task bar: Nov 2007 to Mar 2008]																							
18	Customer/Neighborhood Acceptance Costs	180 days	Fri 11/9/07	Thu 7/17/08		[Task bar: Nov 2007 to Jul 2008]																							
19																													
20	<b>Final EIS Prep</b>	<b>100 days?</b>	<b>Mon 9/29/08</b>	<b>Fri 2/13/09</b>		[Summary bar: Sep 2008 to Feb 2009]																							
21	Assemble and Analyze Comments	2 wks?	Mon 9/29/08	Fri 10/10/08	12,14FS+5 days	[Task bar: Sep to Oct 2008]																							
22	Additional Engineering and Environmental Analysis	6 wks?	Mon 10/13/08	Fri 11/21/08	21	[Task bar: Oct to Nov 2008]																							
23	Prepare Response to Comments Documentation	6 wks?	Mon 10/27/08	Fri 12/5/08	21,22FF+2 wks	[Task bar: Oct to Dec 2008]																							
24	Preliminary Final EIS	8 wks?	Mon 11/3/08	Fri 12/26/08	21,23FF+3 wks	[Task bar: Nov to Dec 2008]																							
25	SWAC Deliberations	21 days?	Mon 11/17/08	Mon 12/15/08		[Task bar: Nov to Dec 2008]												11/17											
26	Preliminary Final EIS Internal Comments	4 wks	Mon 12/29/08	Fri 1/23/09	24	[Task bar: Dec 2008 to Jan 2009]																							
27	Council Deliberations	31 days?	Tue 12/2/08	Tue 1/13/09		[Task bar: Dec 2008 to Jan 2009]												12/2											
28	Revise Preliminary Final EIS	3 wks?	Mon 1/26/09	Fri 2/13/09	26	[Task bar: Jan to Feb 2009]																							
29	Issue Final EIS	1 day	Mon 2/16/09	Mon 2/16/09	28	[Milestone: 2/16]																							

Project: SanJuan TransStn EIS Proce  
Date: Tue 12/18/07

Task: [Blue hatched bar] Progress [Black bar] Summary [Black arrow] External Tasks [Grey bar] Deadline [Green arrow]

Split: [Dotted line] Milestone [Black diamond] Project Summary [Grey arrow] External Milestone [Grey diamond] Tentative Durations [Red hatched bar]